

DREDGE CONTRACT WORK PLAN - Schedule 9/12/2013

S/E QUAD #	Canal Name	Anticipated Start Date	Estimated Duration (Work Days)	Unit #	Length (LF)	Volume (CY)	Type of Dredge
0	Vaquero/Rogue	Complete		SW		4,371	Large
1	Alicante South *	Complete		11-0	1,127	400	Medium
2	Antigua	Complete		15-0	645	122	Small
3	Balboa	Complete		14-0	1,800	567	Medium
4	Biarritz	FY 2014		21-0	3,510	3,454	Large
6	Calabar North	Complete		21-0	2,828	323	Medium
7	Calabar West	Complete		21-0	1,200	8	Small
8	Campo *	Complete		21-0	638	792	Medium
5	Cat Cay Lake	Complete		89-0	2,640	8,933	Large
9	Ceba	Complete		14-0	1,233	19	Small
10	Chantrey	Complete		18-1	4,323	325	Medium
11	Cologne	Complete		14-0	1,237	413	Medium
12	Croton	Complete		13-0	3,325	1,263	Large
13	Darwin	Complete		19-0	528	29	Small
14	Eliot	Complete		19-0	388	140	Small
15	Everest East	N/A		19-0	0	0	N/A
16	Everest West	Complete		21-0	2,355	895	Medium
17	Fermi	Complete		18-0	2,048	716	Medium
18	Genoa North	Complete		22-0	2,925	1,087	Medium
19	Genoa South	Complete		22-0	2,933	1,059	Medium
20	Genoa West	Complete		22-0	1,300	808	Medium
21	Glen Cove	Complete		11-0	2,358	1,263	Large
22	Hogarth	Complete		19-0	842	222	Medium
23	Honolulu	Complete		22-0	6,234	465	Medium
24	Hudson	Complete		19-0	593	44	Small
25	Little	Complete		89-0	3,040	744	Medium
26	Mackinac	Complete		23-0	440	806	Medium
27	Malaga	Complete		07-0	6,393	1,150	Medium
28	Mango	Complete		14-0	2,142	338	Medium
29	Marlowe	Complete		19-0	400	85	Small
30	Miramar *	Complete		01-2	1,055	172	Medium
31	Montclair	Complete		01-2	1,040	595	Medium
32	Monterey	Complete		01-2	2,185	342	Medium
33	Montevideo	Complete		22-0	3,385	5,309	Large
34	Monticello	Complete		01-2	1,040	108	Small
35	Nassau	FY 2014		06-3	960	1,507	Large
36	Norfolk	Complete		06-4	1,435	265	Medium
37	Orange	Complete		21-0	594	203	Medium
38	Park	Complete		22-0	575	365	Medium
39	Riverhead North	Complete		21-0	2,704	1,508	Large
40	Riverhead South	Complete		21-0	2,654	867	Medium
41	Riverhead West	Complete		21-0	1,312	348	Medium
42	Rondo	Complete		21-0	3,428	1,192	Medium
43	Saturn	Complete		07-0	951	498	Medium
44	Saxony	Complete		09-0	575	320	Medium
45	Sequoia	Complete		09-0	700	94	Small
46	Sherwood	Complete		09-0	467	467	Medium
47	Shetland	Complete		08-0	972	125	Small
48	Sierra South	Complete		11-0	1,124	465	Medium
49	Stokes	N/A		19-0	0	0	N/A
50	Trinidad	Complete		09-0	714	148	Small
51	Waikiki E/W	Complete		06-02	280	585	Medium
52	Waikiki N/S	Complete		06-2	1,214	62	Small
53	Whipporwill South	Complete		11-0	1,122	853	Medium
					89,911	47,239	